



2161 Chamber Center Drive  
 Fort Mitchell, KY 41017  
 phone: 859.525.0544  
 fax: 859.525.0561  
 www.ctconsultants.com

## MONTHLY PROJECT STATUS UPDATE

Lakeside Park, Kentucky

07/30/2021

City

Date

Prepared by: Martin Hellmann

Item No.	Status
1.	<p><b>Project Name: 2020 Street Program</b> <span style="float: right;"><b>Project Number: 191020</b></span></p> <p>The streets identified for repairs in 2020 are:</p> <ul style="list-style-type: none"> <li>• Geisen Avenue: \$173,610.00</li> <li>• Penwood / Locust Intersection: \$80,747.50</li> <li>• North Ashbrook Cul-de-Sac: \$43,184.00</li> <li>• Marlo Way (Repair sunken slabs): \$13,100.00</li> <li>• Applewood Landscape Island: \$3,770.00 (does not include mulch or replacement of the gravel)</li> <li>• Total: \$314,411.50</li> </ul> <p>Proposed improvements will consist of replacement with new concrete pavement and underdrains.</p> <p>The completion date has been extended to June 2021 to allow for more time for the contractors to complete work if needed due to current circumstances. Any street on which work begins in 2020 must be completed by the end of 2020.</p> <p>This project was awarded to Michels Construction in the amount of \$314,411.50</p> <p>Based on discussions with the Public Works committee, the City will include downspout collector lines in the underdrain trench, with stub outs for future connections. In the past we have only installed the downspout collector lines where it was practical and where there were existing roof drains letting out in the curb line. On future projects this will include downspout collector lines in all locations where it makes sense to allow for future connections from neighboring homes. We have added additional downspout collector line to Geisen at an additional cost of approximately \$2000.</p> <p><b>Geisen Ave: Work is complete</b>  <u>Penwood / Locust Intersection:</u> Complete  <b>North Ashbrook Cul-de-Sac: Repair work is ongoing</b>  <u>Marlo Way:</u> Complete  <u>Applewood Landscape Island:</u> Complete</p> <p><b>Work on Geisen is complete</b></p> <p><b>Michels will remove and replace a section of the cul-de-sac of North Ashbrook that was damaged by rain after being poured.</b></p>

	<p><i>2020 Street Program (Cont.)</i></p> <p>Payment Request No. 1 in the amount of \$84,823.12 was approved on October 14, 2020                  Payment Request No. 2 in the amount of 79,811.88 was approved on June 1, 2021</p> <p><b>CT is holding Michels final payment until repair work on North Ashbrook is completed.</b></p> <p><b>Awarded Amount: \$314,411.50</b>  <b>Total Change Orders: -(\$1423.00)</b>  <b>Current Contract Price: \$312,988.50</b>  <b>Paid to Date: \$164,635.00</b>  <b>Remaining: \$148,353.50</b></p>
<p>2.</p>	<p><b>Project Name: Lakeview Force Main</b> <span style="float: right;"><b>Project Number: 191072</b></span></p> <p>SD1 is proceeding with a project which will make improvements to a sanitary sewer force main along Buttermilk Pike. The Lakeview Force Main runs from a pump station near SD1's headquarters on Eaton Drive to a gravity sewer which runs along Buttermilk Pike, which eventually carries to the flow to the treatment plant. Currently the force main runs through the back yards of Lakeside Park residents along Buttermilk Pike. The proposed improvements will re-route the force main to run through the front yards, close to the roadway.</p> <p>The work will impact the properties between 30 Buttermilk Pike and 144 Buttermilk Pike (Church of Latter Day Saints). Construction has begun. The project will involve periodic closures of the westbound lane along Buttermilk Pike while construction is in progress.</p> <p>Work is ongoing.</p>
<p>4.</p>	<p><b>Project Name: Paul Hesser Reconstruction</b> <span style="float: right;"><b>Project Number: 200286</b></span></p> <p>The street program for 2021 will include the reconstruction of Paul Hesser Drive from Dixie Highway to the cul-de-sac with new concrete pavement and minor upgrades to the storm as needed.</p> <p><b>The project has been awarded to JPS Construction in the amount of \$475,785.00.</b></p> <p><b>Proposed Schedule:</b>  <b>Work has begun. Work should be completed by mid-September, depending on weather.</b></p> <p><b>Awarded Amount: \$475,785.00</b>  <b>Total Change Orders: \$0.00</b>  <b>Current Contract Price: \$475,785.00</b>  <b>Paid to Date: \$0.00</b>  <b>Remaining: \$475,785.00</b></p>
<p>5.</p>	<p><b>Project Name: Bellemonte Park</b> <span style="float: right;"><b>Project Number: 21028601</b></span></p> <p>The owner of 4 Bellemonte is planning to install a driveway between the house and the park. The electric feed to the park comes off of a utility pole on Bellemonte that will be relocated to accommodate the driveway. The electric line from the pole to the meter in the park will need to be relocated. The City will coordinate with the homeowner and Duke for the relocation.</p> <p>Duke began relocating the pole on April 5. The power to the park has been temporarily shut off.</p>