



2161 Chamber Center Drive  
 Fort Mitchell, KY 41017  
 phone: 859.525.0544  
 fax: 859.525.0561  
 www.ctconsultants.com

## MONTHLY PROJECT STATUS UPDATE

Lakeside Park, Kentucky

7/27/2022

City

Date

Prepared by: Martin Hellmann

Item No.	Status
1.	<p><b>Project Name: Paul Hesser Reconstruction</b> <span style="float: right;"><b>Project Number: 201019</b></span></p> <p>The street program for 2021 will include the reconstruction of Paul Hesser Drive from Dixie Highway to the cul-de-sac with new concrete pavement and minor upgrades to the storm as needed.</p> <p>The project has been awarded to JPS Construction in the amount of \$475,785.00.</p> <p>All work is complete.</p> <p>Payment Request No. 1 in the amount of \$115,350.90 was approved on August 4, 2021            Payment Request No. 2 in the amount of \$156,441.25 was approved on Sept. 7, 2021            Payment Request No. 3 in the amount of \$207,097.35 was approved on January 7, 2022</p> <p>The City has received final reimbursement from SD1 in the amount of \$15,060.00</p> <p><b>The City has received payment from JPS to cover the yard restoration work that was completed by Kenning Lawn Care</b></p> <p>The crosswalk striping has been completed.</p> <p><b>CT has submitted final paperwork with KYTC to close out the encroachment permit.</b></p> <p>Awarded Amount: \$475,785.00            Total Change Orders: \$3104.50            Current Contract Price: \$478,889.50            Paid to Date: \$478,889.50            Remaining: \$0.00</p>
2.	<p><b>Project Name: North Ashbrook Reconstruction</b> <span style="float: right;"><b>Project Number: 210914</b></span></p> <p>2022's street program will consist of the reconstruction of North Ashbrook, except for the sections that have been replaced in the last few years. The sidewalk is adjacent to the curb and will be replaced along with the road.</p> <p>Duke has completed lowering of the gas lines.</p> <p>This project has been awarded to TMS Construction in the amount of \$388,750.00.</p> <p>A public meeting with residents of North Ashbrook was held on April 7<sup>th</sup> at 6 PM. No members of the public attended.</p>

	<p><i>North Ashbrook (Cont.)</i></p> <p><b>Work has begun and one section has been completed. There will be a total of 6 sections taking approximately 2 weeks each to complete.</b></p> <p><b>Proposed Schedule:</b> <b>Construction: July – October 2022</b></p> <p><b>Awarded Amount: \$388,750.00</b> <b>Total Change Orders: \$0.00</b> <b>Current Contract Price: \$388,750.00</b> <b>Paid to Date: \$0.00</b> <b>Remaining: \$388,750.00</b></p>
<p><b>3.</b></p>	<p><b>Project Name: 5 Year Street Plan Update</b> <b>Project Number: 22028601</b></p> <p><b>CT made revisions to the report based on conversations at the June Public Works meeting. A final draft has been sent over to the City for review before issuing the final report.</b></p>