

Meeting Summary

To: Aimee Pelletier, City of Lakeside Park
Andy Disken, City of Lakeside Park
Dave Jansing, City of Lakeside Park
Dave Schrand, City of Lakeside Park

From: Marty Hellmann

Subject: *Lakeside Park August 2015 Public Works Meeting Minutes*

Date: August 19, 2015 @ 4:45 PM

- Turkeyfoot Road Landscape Islands:
 - The encroachment permit was approved by KYTC
 - Lonkard is to begin construction of the storm manhole and underdrains the week of August 24 and should be completed by the 28th
 - Merkle Lawn Care will install the irrigation and plants beginning around the 2nd week of September.

- Turkeyfoot Road Sidewalks:
 - No update

- 2015 Street Program:
 - Water main replacement began on Locust and West Lakeside last week.
 - Resurfacing will begin after completion of the water main which should be around the beginning of October. Michels may begin on Carran sooner than that.
 - A preconstruction meeting is scheduled with Michels construction for August 26, and the construction schedule will be discussed at that time.

- Hudson Avenue Sanitary Sewer:
 - No update.

- North Ashbrook Repairs:
 - This project was awarded to Straight Edge Construction in the amount of \$86,258.50.
 - An award letter was sent to Straight Edge requesting their insurance information and other paperwork necessary to prepare the contract documents. Once these documents are received a preconstruction meeting will be scheduled and a construction schedule will be set.

- The next Public Works Meeting will be held on Wednesday, September 16 at 4:45 PM.