



2161 Chamber Center Drive
 Fort Mitchell, KY 41017
 phone: 859.525.0544
 fax: 859.525.0561
 www.ctconsultants.com

MONTHLY PROJECT STATUS UPDATE

Lakeside Park, Kentucky

5/10/2019

City

Date

Prepared by: Martin Hellmann

Item No.	Status
1	<p>Project Name: Turkeyfoot Road Sidewalks Project Number: 160539</p> <p>Dave Schrand and Marty Hellman performed a walkthrough on May 8th. There are still several areas that need to be touched up with topsoil and seed by TMS Construction to re-establish the yards.</p>
2.	<p>Project Name: 2019 Street Program: Hudson Avenue Improvements Project Number: 160652</p> <p>All roadway replacement is complete and much of the sidewalk and driveway aprons have been installed. The last sections of sidewalk and aprons as well as final yard restoration is to take place next week, depending on weather.</p> <p>Pay Request No. 1 was approved on May 3, 2019 in the amount of \$131,983.50</p> <p>Original Project Cost: \$194,787.50 Total Change Orders to Date: \$0.00 Current Project Cost: \$194,787.50 Total Paid to Date: \$131,983.50 Total Remaining: \$62,804.00</p>
3.	<p>Project Name: New City Building Project Number: 180186</p> <p>Project Budget: \$800,000</p> <p>Bids were received on February 14. Radius Construction was low bidder with an amount of \$992,900.00.</p> <p>A list of value engineering (VE) items was developed in coordination with the City. On April 12, 2019 this list was sent out to all who had submitted a bid on the original bid date of February 14, 2019, asking if they would like to submit a revised bid based on the changes outlined in the VE list. On April 29, 2019 three revised bids were received. The low bidder was once again Radius Construction, with a bid of \$909,100.00.</p>
4.	<p>Project Name: Carran Drive Reconstruction Project Number: 180414</p> <p>Project is complete.</p>