



2161 Chamber Center Drive
 Fort Mitchell, KY 41017
 phone: 859.525.0544
 fax: 859.525.0561
 www.ctconsultants.com

MONTHLY PROJECT STATUS UPDATE

Lakeside Park, Kentucky

6/18/2019

City

Date

Prepared by: Martin Hellmann

Item No.	Status
1	<p>Project Name: Turkeyfoot Road Sidewalks Project Number: 160539</p> <p>Dave Schrand and Marty Hellman performed a walkthrough on May 8th. There are still several areas that need to be touched up with topsoil and seed by TMS Construction to re-establish the yards.</p>
2.	<p>Project Name: 2019 Street Program: Hudson Avenue Improvements Project Number: 160652</p> <p>All work is completed except for final yard restoration.</p> <p>Pay Request No. 1 was approved on May 3, 2019 in the amount of \$131,983.50 CT is currently processing Pay Request 2.</p> <p>Original Project Cost: \$194,787.50 Total Change Orders to Date: \$0.00 Current Project Cost: \$194,787.50 Total Paid to Date: \$131,983.50 Total Remaining: \$62,804.00</p>
3.	<p>Project Name: New City Building Project Number: 180186</p> <p>The plans have been revised to reorient the building on the site to face Buttermilk Pike. Radius Construction has updated their bid price to \$950,000 based on these changes. City Council voted to award the project to Radius Construction.</p> <p>A preconstruction meeting is scheduled for June 26. The construction schedule will be established at this meeting.</p> <p>CT is working on updating the building plans to resubmit for a building permit.</p>