



2161 Chamber Center Drive
 Fort Mitchell, KY 41017
 phone: 859.525.0544
 fax: 859.525.0561
 www.ctconsultants.com

MONTHLY PROJECT STATUS UPDATE

Lakeside Park, Kentucky

6/29/2022

City

Date

Prepared by: Martin Hellmann

Item No.	Status
1.	<p>Project Name: Paul Hesser Reconstruction Project Number: 201019</p> <p>The street program for 2021 will include the reconstruction of Paul Hesser Drive from Dixie Highway to the cul-de-sac with new concrete pavement and minor upgrades to the storm as needed.</p> <p>The project has been awarded to JPS Construction in the amount of \$475,785.00.</p> <p>All work is complete.</p> <p>Payment Request No. 1 in the amount of \$115,350.90 was approved on August 4, 2021 Payment Request No. 2 in the amount of \$156,441.25 was approved on Sept. 7, 2021 Payment Request No. 3 in the amount of \$207,097.35 was approved on January 7, 2022</p> <p>The City has received final reimbursement from SD1 in the amount of \$15,060.00</p> <p>The City has received payment from JPS to cover the yard restoration work that was completed by Kenning Lawn Care</p> <p>The crosswalk striping has been completed.</p> <p>CT will submit final paperwork with KYTC to close out the encroachment permit.</p> <p>Awarded Amount: \$475,785.00 Total Change Orders: \$3104.50 Current Contract Price: \$478,889.50 Paid to Date: \$478,889.50 Remaining: \$0.00</p>
2.	<p>Project Name: North Ashbrook Reconstruction Project Number: 210914</p> <p>2022's street program will consist of the reconstruction of North Ashbrook, except for the sections that have been replaced in the last few years. The sidewalk is adjacent to the curb and will be replaced along with the road.</p> <p>Duke has completed lowering of the gas lines.</p> <p>This project has been awarded to TMS Construction in the amount of \$388,750.00.</p> <p>A public meeting with residents of North Ashbrook was held on April 7th at 6 PM. No members of the public attended.</p>

	<p>North Ashbrook (Cont.)</p> <p>Work is anticipated to begin the week of July 11.</p> <p>Proposed Schedule: Construction: July – October 2022</p> <p>Awarded Amount: \$388,750.00 Total Change Orders: \$0.00 Current Contract Price: \$388,750.00 Paid to Date: \$0.00 Remaining: \$388,750.00</p>
3.	<p>Project Name: 5 Year Street Plan Update Project Number: 22028601</p> <p>CT will send out a draft version of the street inventory results and 5 Year street plan prior to the July meeting for review by committee members. The strategy will be discussed at the July meeting before finalizing the report.</p>